Reclaim and chemical system weekly check

Car wash water reclaim & chemical system upkeep

Site _____ Asset or area _____ Inspected by _____ Date _____

Item	Pass	Fail	N/A	Notes
Reclaim system				
Reclaim pump at normal pressure				
Strainers and filter screens cleaned				
Odor control running, water has no sour smell				
Tanks not near full sludge level				
Chemical dosing				
Every dosing pump drawing chemical				
Dilution ratios match supplier settings				
Tubing and check valves not cracked or leaking				
Softener has salt, water hardness in range				
Chemical room safety				
All containers labeled				
Safety data sheets available				
Eyewash flushes clean water				
No spills, drums on containment				

Signature: _____ Run this checklist on a phone with Dovient Lite: dovient.com/lite